

# Perry County Courthouse Weekly Summary

Updated 1/31/25



Excavation  
For Water  
Tap  
1/31/25



Egress Stair Installation 1/31/25



Attic Pour 1/31/25

## Construction Activities

- Electricians Continued Rough-In On 2nd Floor And Trench Excavation For Permanent Power.
- HVAC Crew Continued Running Duct On 1<sup>st</sup> Floor And Refrigerant Lines In The Attic.
- CK Concrete Finished Pouring Concrete In The Attic.
- CK Carpenters Finished A Wood Platform In The Clock Tower And Continued Installing Baseboard On The Ground Floor.
- CK Framers Continued Wall Framing On The Ground Floor And Began Ceilings On The 2<sup>nd</sup> Floor.
- CK Steel Crew Continued Arch Stabilization And Began Installing The Egress Stair.
- Excavators Began Water Tap Installation.
- Interior Masons Continued Arch Stabilization And Arch Removal On The 1<sup>st</sup> Floor.
- Window Installers Continued Placing Windows On The 1<sup>st</sup> Floor.

## Total Manhours Worked To Date

- 52,173.38 Hours

## Request For Information (RFI's)

- 13 Open RFI's

## Submittals

- 4 Open Submittals

## Weekly Weather Report

- Working Days Lost This Week:

## Cost Risk Exposure

- CK Continuing To Issue Subcontracts.