

# Perry County Courthouse Weekly Summary

Updated 4/25/25



Generator Pad Pour 4/25/25



2<sup>nd</sup> Floor  
Courtroom  
Floor Fill  
4/25/25



2<sup>st</sup> Floor  
Ceiling  
Framing  
4/25/25

## Construction Activities

- Electricians Continued 2<sup>nd</sup> Floor Wall/Ceiling Rough-In And Poured The Generator Pad.
- HVAC Crew Continued Ductwork On The 1<sup>st</sup> Floor And Refrigeration Lines In The Attic.
- CK Framers Continued Install Of The Drywall On The 1<sup>st</sup> Floor Ceilings And Continued Framing On The 2<sup>nd</sup> Floor.
- CK Carpenters Continued Window Trim Installation, Door Casing Install, And Layout Of Historic Newel Posts.
- Painters Continued Priming & 1<sup>st</sup> Coat Of Existing Ground Floor Ceilings.
- Elevator Technicians Continued Elevator Install.
- Flooring Crew Continued Subfloor Prep And Floor Fill On The 2<sup>nd</sup> Floor.

## Total Manhours Worked To Date

- 66,711 Hours

## Request For Information (RFI's)

- 12 Open RFI's

## Submittals

- 4 Open Submittals

## Weekly Weather Report

- Working Days Lost This Week: None

## Cost Risk Exposure

- CK Working Through Costs Associated With Design Changes.