

# Perry County Courthouse Weekly Summary

Updated 9/20/24



Bird Screen Install 9/23/24



Eagle  
Medallion  
Mold  
9/20/24



Concrete Stair Install 9/20/24

## Construction Activities

- Electricians Continued Roughing In Walls On The Ground, 1<sup>st</sup>, And 2<sup>nd</sup> Floor.
- HVAC Crew Installed Above Ceiling Units And Continued Duct Layout.
- CK Carpenters Continued Wood Restoration.
- CK Steel Crew Began Lateral Steel Install On The 2<sup>nd</sup> Floor.
- Plaster Crew Finished Creating The Eagle Medallion Mold For The 1<sup>st</sup> Floor Corridor.
- Painters Began 1<sup>st</sup> Coat In The 2<sup>nd</sup> Floor Courtroom.
- Exterior Masons Began Reassembly Of Clock Tower Clock Face's.
- Interior Masons Finished Elevator Shaft Erection.
- Roofers Finished Roof Tile And Copper Gutters On The Clock Tower. TPO Roof In The Bell Tower To Finish Beginning Of Next Week.
- Plumbers Continued Ground And 1<sup>st</sup> Floor In Wall Plumbing.

## Total Manhours Worked To Date

- 32,669.5 Hours

## Request For Information (RFI's)

- 7 Open RFI's

## Submittals

- 13 Open Submittals

## Weekly Weather Report

- Working Days Lost This Week: 0

## Cost Risk Exposure

- CK Continuing To Issue Subcontracts.