

# Perry County Courthouse Weekly Summary

Updated 10/11/24



West  
Elevation  
Roofing  
10/11/24



Scaffolding  
Beam  
Removal  
10/7/24



Steel Decking Install 10/11/24

## Construction Activities

- Electricians Continued Roughing-In Walls On The Ground, 1<sup>st</sup>, And 2<sup>nd</sup> Floor.
- HVAC Crew Continued Piping And Duct Work Install On The Ground And 1<sup>st</sup> And 2<sup>nd</sup> Floor.
- CK Carpenters Continued Wood Restoration And Installed Base On 1<sup>st</sup> Floor.
- CK Steel Crew Installed Support Steel In The Magistrate Courtroom On The 1<sup>st</sup> Floor And Continued Steel Decking In The Attic.
- Scaffolding Crew Removed Clock Tower Scaffolding Support Beams.
- Plaster Crew Continued Plaster Restoration On The 2<sup>nd</sup> Floor And Began Cutting Conduit Channels On Ground Floor.
- Painters Continued 1<sup>st</sup> Coat Throughout The 2<sup>nd</sup> Floor.
- Exterior Masons Began Masonry Work On The West Elevation Of The Building.
- Interior Masons Continued HVAC Lintel Install.
- Plumbers Continued 1<sup>st</sup> And 2<sup>nd</sup> Floor Plumbing Rough-In.

## Total Manhours Worked To Date

- 36,563.5 Hours

## Request For Information (RFI's)

- 7 Open RFI's

## Submittals

- 2 Open Submittals

## Weekly Weather Report

- Working Days Lost This Week: 0

## Cost Risk Exposure

- CK Continuing To Issue Subcontracts.