

Perry County Courthouse Weekly Summary

Updated 10/18/24



West Elevation Roofing 10/18/24



Jack Arch Demo For New Egress Stair
10/18/24



Magistrate Hearing Room Steel Install
10/18/24

Construction Activities

- Electricians Continued Roughing-In Walls On The Ground, 1st, And 2nd Floor.
- HVAC Crew Continued Piping And Duct Work Install On The Ground And 1st And 2nd Floor.
- CK Steel Crew Installed Remaining Support Steel In The Magistrate Courtroom On The 1st Floor And Continued Steel Decking In The Attic.
- Plaster Crew Continued Plaster Restoration On The 2nd Floor And Began Cutting Conduit Channels On The 2nd Floor.
- Exterior Masons Continued Restoration On The West And North Elevation Of The Building.
- Interior Masons Continued HVAC Lintel Install, And Finished Bearing Plate Install For New Egress Stair.
- Plumbers Continued 1st And 2nd Floor Plumbing Rough-In.
- Demo Crew Removed Wall In Magistrate Courtroom And Finished Demo For The New Egress Stair.

Total Manhours Worked To Date

- 38,770.38 Hours

Request For Information (RFI's)

- 16 Open RFI's

Submittals

- 8 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: 0

Cost Risk Exposure

- CK Continuing To Issue Subcontracts.