

# Perry County Courthouse Weekly Summary

Updated 10/4/24



Probate Courtroom Plaster Repair 10/4/24



2nd Floor Steel Decking 10/4/24



North Gable Brick Wall Repair 10/4/24

## Construction Activities

- Electricians Continued Roughing-In Walls On The Ground, 1<sup>st</sup>, And 2<sup>nd</sup> Floor.
- HVAC Crew Continued Piping And Duct Work Install On The Ground And 1<sup>st</sup> Floor.
- CK Framers Hung Drywall On The 1<sup>st</sup> And 2<sup>nd</sup> Floor And Began Working On The Elevator Lid.
- CK Carpenters Continued Wood Restoration.
- CK Steel Crew Finished Install Of Pinch Beam In 1<sup>st</sup> Floor Magistrate Court And Began Steel Decking In The Attic Floor Arches.
- Plaster Crew Continued Plaster Restoration On The 1<sup>st</sup> Floor.
- Painters Continued 1<sup>st</sup> Coat Throughout The 2<sup>nd</sup> Floor.
- Exterior Masons Patched Clock Tower Scaffolding Imbeds And Began North Gable Brick Relay.
- Interior Masons Installed Bearing Plates For Pinch Beam In 1<sup>st</sup> Floor Magistrate Court.
- Plumbers Continued Ground And 1<sup>st</sup> Floor Plumbing Rough-In.

## Total Manhours Worked To Date

- 34,675.5 Hours

## Request For Information (RFI's)

- 5 Open RFI's

## Submittals

- 4 Open Submittals

## Weekly Weather Report

- Working Days Lost This Week: 0

## Cost Risk Exposure

- CK Continuing To Issue Subcontracts.