

# Perry County Courthouse Weekly Summary

Updated 11/22/24



2<sup>nd</sup> Floor  
Opening Build-  
Out 11/22/24



Brick Arch Parge Coating 11/22/24



Ground Floor Duct Insulation 11/22/24

## Construction Activities

- Electricians Continued Roughing-In Walls On The Ground, 1<sup>st</sup>, And 2<sup>nd</sup> Floor.
- Electricians Continued Installation Of Lighting Protection System.
- HVAC Crew Continued Running Duct, And Began Insulation Install On The Ground And 1<sup>st</sup> And 2<sup>nd</sup> Floor.
- CK Carpenters Continued Wood Restoration On The 2<sup>nd</sup> Floor.
- CK Framers Continued Framing And Drywall Install On The Ground Floor.
- CK Steel Crew Continued SOMD installation on the 2<sup>nd</sup> floor.
- Plaster Crew Continued Plaster Restoration On The 1<sup>st</sup>, And 2<sup>nd</sup> Floor.
- Exterior Masons Continued Tuckpointing On The East Elevation.
- Interior Masons Continued Parge Coating On The 1<sup>st</sup> Floor.
- Painters Continued Painting On The 1<sup>st</sup> And 2<sup>nd</sup> Floors.

## Total Manhours Worked To Date

- 44,257.38 Hours

## Request For Information (RFI's)

- 22 Open RFI's

## Submittals

- 4 Open Submittals

## Weekly Weather Report

- Working Days Lost This Week: 0

## Cost Risk Exposure

- CK Continuing To Issue Subcontracts.