

Perry County Courthouse Weekly Summary

Updated 11/27/24



1st Floor Parge Coating 11/27/24



Copper Roof Flashing Install 11/27/24



1st Floor HVAC Duct Install 11/27/24

Construction Activities

- Electricians Continued Roughing-In Walls On The Ground, 1st, And 2nd Floor.
- HVAC Crew Continued Running Duct And Refrigerant Piping On The Ground And 1st Floor.
- CK Carpenters Continued Wood Restoration On The 2nd Floor.
- CK Framers Continued Framing And Drywall Install On The Ground Floor.
- CK Steel Crew Continued SOMD And Arch Steel Install On The 2nd Floor.
- Plaster Crew Continued Plaster Restoration On The 1st Floor.
- Exterior Masons Continued Tuckpointing On The South Elevation.
- Roofers Finished Roof Tile Install And Continued Copper Flashing.
- Interior Masons Continued Parge Coating On The 1st Floor.
- Painters Continued Prime And 1st Coat On The 1st Floor.

Total Manhours Worked To Date

- 44,849.38 Hours

Request For Information (RFI's)

- 25 Open RFI's

Submittals

- 12 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: 0

Cost Risk Exposure

- CK Continuing To Issue Subcontracts.