

Perry County Courthouse Weekly Summary

Updated 11/8/24



North Elevation Roofing 11/8/24



Egress Stair Steel Install 11/8/24



1st Floor Brick Arch Parge Coating 11/8/24

Construction Activities

- Electricians Continued Roughing-In Walls On The Ground, 1st, And 2nd Floor.
- Electricians Continued Installation Of Lighting Protection System.
- HVAC Crew Continued Piping And Duct Work Install On The Ground And 1st And 2nd Floor.
- CK Steel Crew Finished SOMD Install On The 2nd Floor And Began Egress Stair Steel Install.
- CK Concrete Crew Finished SOMD Prep In The Attic.
- Plaster Crew Continued Plaster Restoration On The Ground, 1st, And 2nd Floor.
- Exterior Masons Continued Tuckpointing On The North And East Elevations.
- Interior Masons Finished HVAC Lintels And Began Parge Coating On The 1st Floor.

Total Manhours Worked To Date

- 41,759 Hours

Request For Information (RFI's)

- 24 Open RFI's

Submittals

- 4 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: 0

Cost Risk Exposure

- CK Continuing To Issue Subcontracts.