

# Perry County Courthouse Weekly Summary

Updated 12/13/24



Permanent  
Power  
Excavations  
12/13/24



Attic SOMD Concrete Pour 12/13/24



Attic SOMD Concrete Pour 12/13/24

## Construction Activities

- Electricians Continued Excavation For Permanent Power On The Ground Floor And Continued Ground Floor Wall Rough-In.
- HVAC Crew Continued Running Duct On The Ground And 1<sup>st</sup> Floor.
- CK Carpenters Continued Restoration Of The Existing Wood Door And Frames.
- CK Framers Continued Soffit Framing And Drywall Install On The Ground .
- CK Steel Crew Continued SOMD Install On The 2<sup>nd</sup> Floor.
- Exterior Masons Grouted The NW Brick Kneewall In The Attic.
- Roofers Continued Copper Flashing.
- Interior Masons Finished Parge Coating On The 2<sup>nd</sup> Floor.
- Painters Continued Prime And 1<sup>st</sup> Coat On The 1<sup>st</sup> Floor.

## Total Manhours Worked To Date

- 46,775.38 Hours

## Request For Information (RFI's)

- 14 Open RFI's

## Submittals

- 7 Open Submittals

## Weekly Weather Report

- Working Days Lost This Week: 0

## Cost Risk Exposure

- CK Continuing To Issue Subcontracts.