

Perry County Courthouse Weekly Summary

Updated 12/20/24



CK



New Clock
Tower
Window
Install
12/20/24



2nd Floor Arch Stabilization 12/20/24



2nd Floor Courtroom Painting 12/13/24

Construction Activities

- Electricians Continued Rough-In On The Ground & 1st Floor.
- HVAC Crew Continued Running Duct On The Ground And 1st Floor.
- CK Carpenters Continued Restoration Of The Existing Wood Door And Frames.
- CK Framers Continued Soffit Framing And Drywall Install On The Ground Floor.
- CK Steel Crew Continued SOMD Install On The 2nd Floor.
- Exterior Masons Finished Tuckpointing On The West Elevation, And Continued Masonry Restoration On The South Elevation
- Roofers Continued Copper Flashing.
- Interior Masons Began Install Of 1st Floor Arch Stabilization Steel.
- Painters Continued Prime And 1st Coat On The 1st Floor.

Total Manhours Worked To Date

- 47,867.38 Hours

Request For Information (RFI's)

- 16 Open RFI's

Submittals

- 4 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: 0

Cost Risk Exposure

- CK Continuing To Issue Subcontracts.