

Perry County Courthouse Weekly Summary

Updated 2/7/25



Magistrate Courtroom Ceiling 2/7/25



Egress Stair Installation 2/7/25



Water Main Tap 2/7/25

Construction Activities

- Electricians Continued Rough-In On 2nd Floor And Trench Excavation For Permanent Power.
- Low Voltage Electrician Installed Hangers And Supports In The Attic.
- HVAC Crew Continued Running Duct On 1st Floor And Refrigerant Lines In The Attic.
- CK Framers Continued Wall Framing And Ceilings On The 1st Floor.
- CK Steel Crew Continued Arch Stabilization And Continued The Egress Stair.
- Exterior Plumbers Tapped The Main Water Line.
- Interior Masons Continued Arch Stabilization And Arch Removal On The 1st Floor.
- Window Installers Continued Placing Windows On The 1st Floor.

Total Manhours Worked To Date

- 53,563.38 Hours

Request For Information (RFI's)

- 9 Open RFI's

Submittals

- 11 Open Submittals

Weekly Weather Report

- Working Days Lost This Week:

Cost Risk Exposure

- CK Continuing To Issue Subcontracts.