

Perry County Courthouse Weekly Summary

Updated 3/14/25



South
Elevation
Scaffolding
Teardown
3/14/25



1st Floor
Window
Install
3/14/25



Egress Stair
Framing
3/14/25

Construction Activities

- Electricians Continued Rough-In On 2nd Floor And Continued Panel Wiring For Permanent Power.
- HVAC Crew Continued Ductwork On The 1st & 2nd Floor And Refrigeration Lines In The Attic.
- CK Framers Continued Shaft Wall Framing At The Egress Stair And Continued Ceilings On The 2nd Floor.
- CK Carpenters Continued Window Trim Installation And Door Refinishing.
- Window Installers Continued Window Installment & Caulking On The North Elevation.
- Painters Continued Priming & 1st Coat Of Existing 2nd Floor Courtroom Ceiling.
- Scaffolding Erectors Began Teardown Of South Elevation Scaffolding.

Total Manhours Worked To Date

- 58,963 Hours

Request For Information (RFI's)

- 9 Open RFI's

Submittals

- 1 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: None

Cost Risk Exposure

- CK Continuing To Issue Subcontracts.