

Perry County Courthouse Weekly Summary

Updated 3/15/24



South Elevation Stone Grout Patching
3/14/24



North Elevation Mortar Removal
3/14/24



East Elevation Stone Cleaning
3/14/24

Construction Activities

- Masons Completed North Elevation Stone Cleaning, East Elevation To Be Complete Next Week.
- Masons Continue Patching Exterior Masonry Along South Elevation.
- Initial Roofing Materials Have Been Delivered To Jobsite In Preparation For Roofers To Start Demolition Early Next Week.
- CK Iron Workers Will Be Onsite Next Week To Unload Attic Steel.

Total Manhours Worked To Date

- 9,011 Hours

Request For Information (RFI's)

- 029 - Egress Door 018
- 030 - Existing Lightning Protection
- 031 - Purlin Hat Channel Overlap

Submittals

- 06 10 53 - PD for Rough Carpentry
- 06 10 53 - MSDS for Rough Carpentry
- 07 22 16 - PD for Roof Insulation
- 07 51 00 - PD for TPO Roofing
- 07 62 00 - PD for Purlin Fasteners

Weekly Weather Report

- No Weather Events Affected Work.

Cost Risk Exposure

- CK Continuously Reviewing Bids And Working Towards Providing Updated Costs For Owner Review. CK Working On GMP 2A Budgeting.