

# Perry County Courthouse Weekly Summary

Updated 3/22/24



## Construction Activities

- Masons Completed Majority Of Stone Washing - To Provide Touch Up After Scaffold Removal.
- Masons Reviewed Mortar And Patching Mockups On-Site with Mays Consulting.
- Roofers Began Existing Roof Demo With New Sheathing Install.

Work To Continue Next Week.

- CK, SCA, Perry County, and Painting Contractor Reviewed Interior Finishes On-Site.

Total Manhours Worked To Date

- 9,011 Hours

Request For Information (RFI's)

- 029 – Egress Door 018
- 030 – Existing Lightning Protection
- 031 – Purlin Hat Channel Overlap
- 032 – Purlin Paint Requirements

Request For Information (RFI's)

- 029 – Egress Door 018
  - 030 – Existing Lightning Protection
  - 031 – Purlin Hat Channel Overlap
  - 032 – Purlin Paint Requirements
- Submittals

- 06 10 53 – PD for Rough Carpentry
- 06 10 53 – MSDS for Rough Carpentry
- 07 22 16 – PD for Roof Insulation
- 07 32 13 – PD for Clay Roof Tile
- 07 54 00 – PD for TPO Roofing
- 07 62 00 – PD for Purlin Fasteners

Weekly Weather Report

- No Weather Events Affected Work.

Cost Risk Exposure

- CK Continuously Reviewing Bids And Working Towards Providing Updated Costs For Owner Review. CK Working On GMP 2A Budgeting.



Roofing Demo  
3/18/24



East Elevation  
Stone Cleaning  
3/14/24



Historic Stair  
Samples 3/22/24  
Top: Original Painted  
Baluster  
Left To Right:  
Sandblasted  
Originals, Painted  
Originals, & Painted  
New Openings