

Perry County Courthouse Weekly Summary

Updated 4/19/25



Ground Floor Corridor Painting 4/19/25



2nd Floor
Courtroom
Prep 4/19/25



1st Floor
Ceiling Install
4/19/25

Construction Activities

- Electricians Continued 2nd Floor Wall & Ceiling Rough-In.
- HVAC Crew Continued Ductwork On The 1st Floor And Refrigeration Lines In The Attic.
- CK Framers Continued Install Of The Drywall On The 1st Floor Ceilings And Continued Framing On The 2nd Floor.
- CK Carpenters Continued Window Trim Installation, Door Casing Install, And Continued Layout Of Historic Newel Posts.
- Painters Continued Priming & 1st Coat Of Existing Ground Floor Ceilings.
- Elevator Technicians Continued Elevator Install.
- Flooring Crew Began Subfloor Prep Of The 2nd Floor.

Total Manhours Worked To Date

- 65,508 Hours

Request For Information (RFI's)

- 7 Open RFI's

Submittals

- 11 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: None

Cost Risk Exposure

- CK Continuing To Issue Subcontracts.