

Perry County Courthouse Weekly Summary

Updated 5/10/24



Bell Tower Scaffolding 5/10/24



Elevator Demo 5/10/24



Dog
Grotesque On
Bell Tower
Eave
5/10/24

Construction Activities

- Scaffolding Erectors Completed Work On Bell Tower Scaffolding.
- Masons Continued Mortar & Stone Patching Around The Building And Masonry Work On The Chimneys.
- Demo Crew Completed Removal Of Ground Floor Tunnel Caps And Mechanicals Within The Tunnel. Demo Crew Began And Will Continue Removal Of The Existing Elevator, And Removal Of Plaster Ceilings Throughout The Courthouse Next Week.

Total Manhours Worked To Date

- 13,991.5 Hours

Request For Information (RFI's)

- 14 Open RFI's

Submittals

- None At This Time

Weekly Weather Report

- Working Days Lost This Week: None
- Rainy Weather Expected Mid-Next Week

Cost Risk Exposure

- CK, Design Team, and County Commissioners Continued Working Through Budget. CK Working Towards GMP-2B Finalization.