

Perry County Courthouse Weekly Summary

Updated 5/17/24



Clock Tower
Roof
Sheathing
5/17/24



Plaster Ceiling Demo 5/17/24



Ground Floor Plumbing Prep 5/17/24

Construction Activities

- Scaffolding Erectors Completed Work On All Elevations Of The Courthouse.
- Roofers Began Roof Sheathing On Clock Tower. Roofers Continued Box Gutter Work On The East Towers.
- Masons Continued Mortar & Stone Patching Around The Building And Masonry Work On The Chimneys.
- Demo Crew Continued Removal Of The Existing Elevator, And Removal Of Plaster Ceilings Throughout The Courthouse.
- Plumbers Began Installation Of Sanitary Lines Within The Ground Floor Tunnel. Plumbers To Continue Ground Floor Plumbing Next Week.

Total Manhours Worked To Date

- 14,731 Hours

Request For Information (RFI's)

- 15 Open RFI's

Submittals

- None At This Time

Weekly Weather Report

- Working Days Lost This Week: 2
- Rainy Weather Expected Mid-Next Week

Cost Risk Exposure

- CK, Design Team, and County Commissioners Continued Working Through Budget. CK Working Towards GMP-2B Finalization.