

Perry County Courthouse Weekly Summary

Updated 5/31/24



Exposed Clocktower Roof 5/31/24



First Floor Plaster Ceiling Demo 5/30/24



Elevator Shaft Demo 5/31/24

Construction Activities

- Scaffolding Erectors Modified Historic Stairway Scaffolding For Elevator Shaft Demo.
- Roofers Started Install Box Gutters On Northeast Tower.
- Masons Continued Tuckpointing Around Southeast And West Chimneys.
- Demo Crew Removed The First Floor Plaster Ceilings And Continued Removal Of The Existing Elevator Shaft.
- Plumbers Completed Underground Plumbing On The Ground Floor.
- Structural Engineer And May's Consulting Onsite To Review Clocktower Structural Member Conditions.

Total Manhours Worked To Date

- 15,995 Hours

Request For Information (RFI's)

- 4 Open RFI's

Submittals

- 3 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: 0
- Rainy Weather Mid-Next Week

Cost Risk Exposure

- CK Issuing Newly Award Subcontracts For GMP-2B.
- CK Continuing To Price New RFI's And Bulletins.