

# Perry County Courthouse Weekly Summary

Updated 6/21/24



Finished Tile Installation 6/20/24



Sanded  
Courtroom  
Finishes  
6/21/24



Elevator Footer Excavation 6/21/24

## Construction Activities

- Scaffolding Erectors Installed Clock Tower Turret Scaffolding And Tore Down Scaffolding Inside Historic Stairway.
- Roofers Finished Tile Installation On Northeast Tower And Began Tile Installation On Southeast Tower.
- Interior Masons Continued Lintel Installation On Ground Floor Openings.
- Exterior Masons Continued Work On The Gables And Began Tuckpointing The Clocktower.
- Concrete Crew Finishing Excavation Work For New Elevator Pit And Egress Stair Footings.
- Carpenters Began Sanding Second Floor Courtroom To Prepare For Faux Painting.

## Total Manhours Worked To Date

- 19,320 Hours

## Request For Information (RFI's)

- 6 Open RFI's

## Submittals

- 6 Open Submittals

## Weekly Weather Report

- Working Days Lost This Week: 0
- No Rainy Weather Expected Next Week

## Cost Risk Exposure

- CK Continuing To Issue Subcontracts And Working On Change Orders