

# Perry County Courthouse Weekly Summary

Updated 6/28/24



Clocktower Tuckpointing 6/27/24



Underground Tunnel Pour Prep 6/28/24



Southeast Tower Tile 6/27/24

## Construction Activities

- Roofers Finished Tile Installation On Southeast Tower And Continued Work On Clock Tower Roofing Structure.
- Interior Masons Finished Lintel Installation On Ground Floor Openings And Began Work On Second Floor.
- Exterior Masons Continued Work On The Gables And Continued Tuckpointing The Clocktower.
- Concrete Crew Began Foam Prep Installation And Prep For Underground Tunnel Pour.
- Carpenters Finished Sanding Second Floor Courtroom And Began Sanding On The First Floor.

## Total Manhours Worked To Date

- 20,192 Hours

## Request For Information (RFI's)

- 6 Open RFI's

## Submittals

- 6 Open Submittals

## Weekly Weather Report

- Working Days Lost This Week: 1
- Rainy Weather Expected Mid-Next Week

## Cost Risk Exposure

- CK Continuing To Issue Subcontracts And Working On Change Orders