

# Perry County Courthouse Weekly Summary

Updated 7/26/24



First Floor Shoring 7/26/24



Ground Floor Metal Stud Framing 7/26/24



Elevator Room Slab Pour 7/25/24

## Construction Activities

- Interior Masons Continued Lintel Installation On The Second Floor.
- Exterior Masons Pulled The North Gable, West Gable, And Southwest Corner.
- Concrete Crew Poured Ground Floor Rooms.
- Carpenters Continued Sanding Doors.
- Carpenters Began Framing In The Ground Floor Rooms.
- Plaster Crew Continued Restoring Plaster In Second Floor Courtroom.
- Electrician Continued Layout Work On The First And Ground Floor.
- HVAC Continued Layout Work On First And Second Floor.
- Painter Started Mock-Up Work On The First Floor.

## Total Manhours Worked To Date

- 24,646 Hours

## Request For Information (RFI's)

- 4 Open RFI's

## Submittals

- 5 Open Submittals

## Weekly Weather Report

- Working Days Lost This Week: None

## Cost Risk Exposure

- CK Continuing To Issue Subcontracts And Working On Change Orders