

Perry County Courthouse Weekly Summary

Updated 8/1/24



Ground Floor Courtroom Pour 7/29/24



Second Floor Courtroom Plaster 8/1/24



Ground Floor Framing 8/1/24

Construction Activities

- Scaffolders Continued Installing Shoring Throughout The Courthouse Floors.
- Electricians Continued Roughing In Walls.
- HVAC Continued Layout Work On First And Second Floors.
- Carpenters Continued Door And Wood Restoration On The First Floor.
- Carpenters Continued Installing Stud Framing In The Ground Floor Rooms.
- Plaster Crew Continued Work In The Second Floor Courtroom And Patching On The First Floor.
- Interior Masons Continued Lintel Installation On The Ground And First Floor.
- Exterior Masons Finished Relaying The West Gable Stones.
- Exterior Masons Continued Grinding And Tuckpointing The Clock Tower.
- Concrete Crew Poured The Ground Floor Courtroom

Total Manhours Worked To Date

- 25,438 Hours

Request For Information (RFI's)

- 1 Open RFI

Submittals

- 7 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: 0

Cost Risk Exposure

- CK Continuing To Issue Subcontracts