

Perry County Courthouse Weekly Summary

Updated 8/16/24



Ground Floor Plaster Repair 8/16/24



Egress Stair Floor Demo 8/16/24



Ground Floor Wall Blocking 8/16/24

Construction Activities

- Electricians Continued Roughing In Walls On the Ground Floor.
- HVAC Installers Continued Layout On The Ground Floor.
- CK Carpenters Continued Wood Restoration And Installed Blocking On The Ground Floor.
- CK Steel Crew Installed Structural Steel On The Clock Tower Roof.
- Plaster Crew Began Patching On The Ground Floor.
- Painters Continued Priming Existing Wood Throughout The Courthouse.
- Exterior Masons Finished Tuckpointing The Clock Tower Masonry.
- Demo Crew Cut Remaining Walkway Openings And Began Brick Arch Demo For New Egress Stair & Elevator.

Total Manhours Worked To Date

- 27,591 Hours

Request For Information (RFI's)

- 7 Open RFI's

Submittals

- 4 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: 0

Cost Risk Exposure

- CK Continuing To Issue Subcontracts.