

Perry County Courthouse Weekly Summary

Updated 8/18/23



Wall Protection Installed 1st Floor



Demolition Ongoing Ground Floor



Temporary Fence Installed

Construction Activities

- Wall Protection Installation
- Infilling of Cisterns
- Site Laydown and Staging Areas Completed
- Temporary Fence Installed
- Selective Demolition Ongoing

Total Manhours Worked To Date

- 680 Hours

Requests for Information (RFI's)

- RFI 001 – Demolition of Gypsum Walls on Ground Floor

Submittals

- None at this time

Weekly Weather Report

- Rain Event Monday 14th. No Affect To Overall Schedule.

Cost Risk Exposure

- CK Estimating Team working on assembling GMP 1b