

Perry County Courthouse Weekly Summary

Updated 8/9/24



Clock Tower
Steel Install
8/8/24



Ground Floor Opening Demo 8/9/24



HVAC Duct
Installed In The
Attic 8/9/24

Construction Activities

- Electricians Continued Roughing In Walls.
- HVAC Installers Continued Layout Work On 1st And 2nd Floors. HVAC Installers Began Hanging Duct In The Attic.
- CK Carpenters Continued Door And Frame Restoration On The First Floor.
- CK Framers Continued Installing Stud Framing On The Ground And 1st Floor.
- CK Steel Crew Installed Structural Steel On The Clock Tower Roof.
- Plaster Crew Continued Patching On The First Floor.
- Interior Masons Continued Lintel Installation On The Ground And First Floor.
- Exterior Masons Continued Clock Tower Tuckpointing.
- Demo Crew Cut New Openings On The Ground Floor.

Total Manhours Worked To Date

- 26,959 Hours

Request For Information (RFI's)

- 7 Open RFI's

Submittals

- 4 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: 0

Cost Risk Exposure

- CK Continuing To Issue Subcontracts.