

Perry County Courthouse Weekly Summary

Updated 7/11/25



Exterior
Door
Frame
Install
7/11/25



Ground Floor
Lighting
Install
7/11/25



2nd Floor Clerks Transaction Counter
7/11/25

Construction Activities

- Electricians Continued Installing Lights & Devices On All Floors.
- HVAC Crew Continued Ductwork And Refrigeration Lines In The Attic.
- Ck Framers Continued Wall And Ceiling Finishing On The 1st & 2nd Floor.
- Ck Carpenters Continued Installment Of Door Hardware, Transaction Counter Woodwork, And Began Installing Exterior Doors.
- Plumbers Continued To Install Bathroom Fixtures And Finished Generator Tie-In.
- Painters Continued Final Coats On The Ground And 1st Floors.
- Faux Painter Continued Painting Corridor Walls On The 1st Floor.
- Flooring Crew Finished Completed A Mock Up For Tile Restoration And Began Installing Floor Fill In The Ground Floor.

Total Manhours Worked To Date

- 80,269 Hours

Request For Information (RFI's)

- 15 Open RFI's

Submittals

- 14 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: 0

Cost Risk Exposure

- CK Working Through Costs Associated With Design Changes.