

Perry County Courthouse Weekly Summary

Updated 7/25/25



1st Floor Chandelier Install 7/25/25



Historic Stairwell Newel Post Install
7/25/25



Historic
Stairwell
Handrail
7/25/25

Construction Activities

- Electricians Continued Installing Lights & Devices On All Floors.
- HVAC Crew Working On Equipment Startup On All Floors.
- Ck Framers Continued Access Panel And Cove Ceiling Installation.
- Ck Carpenters Continued Installment Of Door Hardware, Transition Couter Woodwork, And Historic Stair Newel Posts.
- Ck Iron Workers Began Handrail Install On The Historic Stair.
- Sealant Crew Caulked The Ground Floor Base.
- Roofers Finished The South TPO Roof And Began The East TPO Roof.
- Elevator Technicians Continued The Elevator Installation.
- Painters Continued Final Coats On The Ground And 1st Floors.

Total Manhours Worked To Date

- 82,526.38 Hours

Request For Information (RFI's)

- 8 Open RFI's

Submittals

- 4 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: 0

Cost Risk Exposure

- CK Working Through Costs Associated With Design Changes.