

Perry County Courthouse Weekly Summary

Updated 8/8/25



Historic Stair
Handrail
Install
8/8/25



Courtroom Furniture Refinishing 8/8/25



Judge
Bench
Install
8/8/25

Construction Activities

- Electricians Finished Light Install And Passed Final Partial Inspections.
- Plumbers Passed Final Inspections.
- HVAC Crew Finished Equipment Startup And Continued Air Balancing.
- Ck Framers Continued Access Panel And Cove Ceiling Installation.
- Ck Carpenters Continued Installment Of Door Hardware, Transaction Couter Woodwork, And Historic Stair Newel Posts.
- Roofers Finished East TPO Roof.
- Elevator Technicians Continued The Elevator Installation.
- Painters Continued Final Coats On The 1st And 2nd Floors And Began Courtroom Furniture Refinishing.

Total Manhours Worked To Date

- 83,688.38 Hours

Request For Information (RFI's)

- 2 Open RFI's

Submittals

- 9 Open Submittals

Weekly Weather Report

- Working Days Lost This Week: 0

Cost Risk Exposure

- CK Working Through Costs Associated With Design Changes.